BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Drains at Kamakshamma Layout in Ward NOo.02 of Yelahanka Sub Division

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Dalithkumar

Item No.	9								

Item Name: Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications.

SL NO	CHAINAGE		NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:				23-08-2019		28-08-2019			
Reconstruction of CC Road									
5th Cross Road in Kamashamma Layout from Railway Station Road									
	0.00	0.00	1	0.00	4.20		0.125	0.00	
	0.00	20.50	1	20.50	4.20	4.20	0.125	10.76	
	20.50	50.50	1	30.00	3.70	3.95	0.125	14.81	
	50.50	79.10	1	28.60	3.70	3.70	0.125	13.23	
2nd Cross Road in Kamashamma Layout from Railway Station Road									
	0.00	0.00	1	0.00	5.00		0.125	0.00	
	0.00	30.00	1	30.00	5.10	5.05	0.125	18.94	
	30.00	60.00	1	30.00	5.15	5.13	0.125	19.22	
	60.00	65.00	1	5.00	5.00	5.08	0.125	3.17	
Cross Road in Kodappa Layout from Railway Station Road									
	0.00	0.00	1	0.00	4.90		0.125	0.00	
	0.00	30.00	1	30.00	4.60	4.75	0.125	17.81	
	30.00	55.70	1	25.70	5.00	4.80	0.125	15.42	

CC PC

EE YNK

SL NO	CHAINAGE		NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
16th Cross Road in Kodappa Layout from 15th Cross Road									
	0.00	0.00	1	0.00	5.50		0.125	0.00	
	0.00	27.00	1	27.00	5.00	5.25	0.125	17.72	
	Total Quantity							131.08	Cum
	Quantity Carried to Summary							131.08	Cum

Contractor Representative

Asst Engineer
Ward No.02
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP